



LARSEN & TOUBRO LIMITED

POWER DIVISION

Damodar Valley Corporation (DVC), India

Project Name: 2X500MW FGD Project, DSTPS

Work Completion Certificate

1. Description of Work : Site Rubber lining works (Supply & Application) for FGD area Tanks.
2. Location : LST A & B , AAST, PHFT, PWT A & B, CWT A & B - Total 8 nos
3. Name of Contractor : M/s Latest Polymers
4. PO No. & Date : EPC/EM1/21001-40331/JBS Dtd:-25.01.2022
5. Contractual Commencement date : 25-01-2022
6. Actual Commencement date : 30-03-2023
7. Contractual Completion date : 30.06.2024
8. Actual Completion date : 30.04.2024
9. Value of Work Awarded : 17,905,849.00
10. Value of Work at Completion : 17,905,849.00
11. Performance BG No & Date :
12. Validity of Performance BG :
13. PBG sent along with this certificate :

Remarks

- A. The above mentioned work have been completed as per specification : Yes
- B. Site has been cleared for all surplus/scrap/debris materials. Temporary office if any are also cleared as advised at site : Yes
- C. Quality of the work is satisfactory. : Yes
- D. All the statutory compliance has been complied by the vendor. : Yes

	Package Incharge	QAQC	HR	HOD	RCM
Signature :					
Name :	Kalyan Chowdhury	Anup Ghosh	Subrata Ghosh	Prasanta Kumar Mukherjee	Basudeb Das
Date :					