








LARSEN & TOUBRO LIMITED	SITE	
	2 X 600 MW DVC RTPS FGD PROJECT	

WORK COMPLETION CERTIFICATE

1. Description of Work : Site Rubber lining works (Supply & Application) for FGD area tanks
2. Location : 2X600MW DVC RTPS FGD PROJECT, WB
3. Name of Contractor : M/s Latest Polymers
4. PO. No & Date : 2100140331 Dt.- 25.01.2022
5. Contractual Commencement Date : 26.01.2022
6. Actual Commencement Date : 17.05.2023
7. Contractual Completion Date : 30.06.2024
8. Actual Completion Date : 30.04.2024
9. Value of Work Awarded : 15,174,448.40 /-
10. Value of Work at Completion : 15,174,448.40 /-
11. Performance BG No & Date :
12. Validity of Performance BG :
13. PBG sent along with this Certificate :

REMARKS:

- a) The above mentioned works have been completed as per specifications : **Yes**
- b) Site has been cleared of all surplus / scraps / debris materials. Temporary offices if any are also cleared as advised at site. : **Yes**
- c) Quality of the work is satisfactory. : **Yes**
- d) All the Statutory compliances has been complied by the Vendor : **Yes**

					
Name	Omprakash Ray	Mithun Kar	Tapas Samanta	Dipankar Dey	Debjit Mazumder
Designation	Store In charge	HR/Admin	Engineer In Charge	Site In charge	Site Head

Site Supervisor (Latest Polymer).