LARSEN & TOUBRO LIMITED	
FGD system package for	
avecantial NTDC Visitions STPP	





NTPC 2X660MW NTPC Khargone STPP

WORK COMPLETION CERTIFICATE

Description of Work

: Site Rubber lining works (Supply & application) for FGD area.

tanks:

2 Location

LST A&B, AAST & PHFT - Total 4 Tanks

Name of Contractor.

: M/s Latest polymer (Vendor code: 112660)

4. PO No & Date

- 2100117431 Oated 09.07.2020

Contractual Commencement Date 09.07.2020

6. Actual Commencement Date

: 15:09.2021

7. Contractual Completion Date

: 15:04:2022

8. Actual Completion Date

04.03.2022

9. Value of Work Awarded

1,23,90,749/-

10. Value of Work at Completion

= 1,23,90.657/-

11. Performance BG No & Date

12. Validity of Performance BG

completion certificate.

13. PBG sent along with this Certificate | Draft is ready with Supplier and will submit along with this

REMARKS:

The above-mentioned works have been completed as per specifications: Yes 20

Site has been cleared of all surplus / scraps / debris materials. b): Temporary offices if any are also cleared as advised at site.

Yes

Quality of the work is satisfactory. (0)

Yes

All the Statutory compliances has been complied by the Vendor d)

: Yes

Package In-charge

HOD

Flad Project